

This is a published notice on the Find a Tender service: <https://www.find-tender.service.gov.uk/Notice/052327-2025>

Planning

UPVC Hangars at Solent Airfield Daedalus

Fareham Borough Council

UK2: Preliminary market engagement notice - Procurement Act 2023 - [view information about notice types](#)

Notice identifier: 2025/S 000-052327

Procurement identifier (OCID): ocids-h6vhtk-05901c

Published 29 August 2025, 10:48am

Scope

Reference

FBC 2025/23

Description

Fareham Borough Council have applied for planning permission to install 8 temporary UPVC Hangars at Solent Airfield Daedalus. A planning decision is expected on or by 29/9/25.

Budget is already approved by the Executive, and the Council will be looking to place an order immediately should planning application prove successful.

The council is seeking interest from suppliers who can provide an end to end solution manufacturing, supply and installation of the units on site.

Contract dates (estimated)

- 1 November 2025 to 1 November 2027
- 2 years, 1 day

Main procurement category

Goods

CPV classifications

- 34960000 - Airport equipment
- 45213351 - Maintenance hangar construction work

Contract locations

- UKJ31 - Portsmouth

Engagement

Engagement deadline

10 September 2025

Engagement process description

Fareham Borough Council have applied for planning permission to install 8 temporary UPVC Hangars at Solent Airfield Daedalus. A planning decision is expected on or by 29/9/25.

Budget is already approved by the Executive, and the Council will be looking to place an order immediately should planning application prove successful.

The council is seeking interest from suppliers who can provide an end to end solution manufacturing, supply and installation of the units on site.

Please see below for details including phasing requirements.

Deadline to receive Expressions of Interest: midday 10 September 2025.

If you can meet this requirement please email

procurement@fareham.gov.uk

Subject "PVC Hangar EoI"

Key deliverables

- Manufacture units as per measurements
- Supply and install as per measurements
- Supply and install as per planning conditions
- Clear site and remove waste
- Post installation snagging
- Demonstrate site and construction safety

Key Features of Storage Units

- Minimum Life span 20-25 years
- Must be able to be installed on concrete and grass using bolts
- o Note unit 4 will be placed mainly on concrete with corner covering grass
- Internal pre-galvanised tubing, clad in light grey, heavy duty (610gsm minimum) uPVC
- PVC must be UV1 inhibited
- Translucent panel 3m wide minimum in roof panel to allow natural light

- Evidence that can withstand wind speeds of 85mph
- Reparable PVC e.g. in case of damage by aircraft/user
- Anti corrosion fittings/bolts/nuts etc.
- Ability to be dismantled and re-assembled at another location

Dimensions

- All units
 - o Door opening to allow wing spans up to 13000mm wide
 - o 3000mm high minimum
 - o Max ridge height 4900mm
 - o When units are in position
 - ? must allow for 18m clearance from rear of houses (to the West)
 - ? must allow for 20m clearance from centre of Taxiway (to the East)
 - ? must allow for above dimensions and space in between.
 - ? Overall width maximum of 4 units and spaces in between is 61.5m (East to West)
 - o Apron space to retain between phase 1 and phases 2&3: (N-S direction) = 18m
 - o Apron space to retain between phases 2 & 3 and grass to south = 15m
- Units 1-4
 - o Length 18000mm
 - o Width 13500mm
 - o Single door
- Units 5-8
 - o Length 36000mm

- o Width 13500mm
- o Door at each end

Phasing

- Phase 1 will be units 1-4
- Phase 2 is units 7 & 8
- Phase 3 is units 6&7
- Please note all three phases may not proceed as will be led by market demand and other factors. The Council reserves the right to modify the phasing in order to react to market changes and operational demands.
- Phasing will be confirmed later but will likely be one of the following
 - o Phase 1 (units 1-4) only
 - o Phase 2 (units 7&8) to follow phase 1
 - o Phase 3 (units 5&6) to follow phase 2
 - o Phases 1& 2 combined (units 1-4, 7,8)
 - o All three phases (1,2 and 3) combined

If interested please email as informed and further details/ drawings will be shared.

Participation

Particular suitability

- Small and medium-sized enterprises (SME)
- Voluntary, community and social enterprises (VCSE)

Contracting authority

Fareham Borough Council

- Public Procurement Organisation Number: PGCT-8597-RGHD

Civic Offices, Civic Way

Fareham

PO16 7AZ

United Kingdom

Contact name: Nicky Roberts

Email: Procurement@fareham.gov.uk

Website: <https://www.fareham.gov.uk/>

Region: UKJ35 - South Hampshire

Organisation type: Public authority - sub-central government